Schematic - Current ConocoPhillips **MABEE 140A 4404** Field Name MABEE RANCH (ANDREWS) **API / UWI** 4200346118 District MIDLAND BASIN NORTH County ANDREWS State/Province TEXAS Original Spud Date East/West Distance (ft) North/South Distance (ft) Surface Legal Location East/West Reference North/South Reference Section: 44, Block: 40 T1N, 2,159.00 7/1/2014 1,200.00 Survey: G&MMB&A, Abstract: 295 ORIGINAL HOLE, 6/1/2025 9:29:20 PM MD (ftKB) Vertical schematic (actual) 0.0 CASING SHOE - J55 LTC TYPE 303 SHOE; 16.0-18.4 16.4 CASING JOINT(S) - 14 JTS. OUT; 16.0-57.8 CASING JOINT(S) - 8 5/8, 32, J-55, LTC; 18.4-94.8 18.4 FLOAT COLLAR - J55 LTC TYPE 402E FLOA COLLAR; 94.8-96.0 29.9 Primary; 16.0-1,717.0; 7/15/2014 94.8 CASING JOINT(S) - 11 3/4, 42, H-40, STC; 16.0-1,717.0 1.712.9 Primary; 17.0-5,532.0; 7/16/2014 CASING JOINT(S) - 8 5/8, 32, J-55, LTC; 3,156.5 96.0-5,532.0 CASING JOINT(S) - 173 JTS.; 57.8-6,988.1 3.305.1 5,532.2 Primary; 5,532.0-6,989.0; 7/18/2014 6.988.8 PACKER (INFLATABLE) - DV/ACP; 6,988.1-7,014.9 7,014.8 CASING JOINT(S) - 29 JTS.; 7,014.9-8,178.4 Bridge Plug - Permanent; 8,010.0-8,012.0; CIBP 8,012.1 W/3 SACKS CEMENT; 3/10/2020 Perforated; 8,110.0-8,194.0; 8/1/2014 8,178.5 CASING JOINT(S) - MARKER JT.; 8,178.4-8,193.0 8,193.9 Perforated; 8,504.0-8,656.0; 8/1/2014 8,655.8 Perforated; 8,806.0-8,860.0; 8/1/2014 8.859.9 Primary; 6,990.0-11,200.0; 7/18/2014 Perforated; 9,182.0-9,326.0; 8/1/2014 9.326.1 CASING JOINT(S) - 73 JTS.; 8,193.0-11,159.3 Perforated; 9,810.0-9,948.0; 8/1/2014 9.948.2 10,330.1 Perforated; 10,484.0-10,628.0; 8/1/2014 10,577.1 10,580.1 10,594.5 10,603.0 10,606.0 10.628.0 10,631.9 10,665.0 10,672.2 10,723.1 Perforated; 10,723.0-10,768.0; 8/1/2014 10,768.0 Perforated; 10,858.0-10,914.0; 8/1/2014 10,914.0 FLOAT COLLAR - FLOAT E-402; 11,159.3-11,160.4 11,160.4 CASING JOINT(S) - 1JT.; 11,160.4-11,198.6 CASING SHOE - SHOE - E 303; 11,198.6-11,200.0 11 200 1 Report Printed: 6/1/2025 Page 1/1